

PROGRESS REPORT OF 12th FINANCE WORK(Up to March-10)

S. No.	Name of Zone	Name of District	Name of Work	Total Length Sanctioned (in Kms)	Cost of Sanctioned Project (in Rs. Crore)	Date of Sanctioned	Exp. UP To 03/10 (in Crore)	Date of Work Order	Date of Completion as per Agreement	Work Status	Remark
1	2	3	4	5	6	7	8	9	10	11	12
1	Ujjain	Mandsaur	Garoth Boliya Pidwa Road (Revised on Dt 29-09-08)	20.30	12.44	29.08.06	11.62	-	-	Work completed	
2	Ujjain	Neemach	Neemuch Singoli Beguchittorgarh Road (Revised on Dt 29-09-08)	80.60	44.06	29.08.06	48.66	-	-	Work completed	
3	Central	Balaghat	Baihar Saletarki Gandai Road	33.20	10.58	24.07.06	10.71	-	-	Work completed	
4	Rewa	Sidhi	Tiklwari Hardi Janakpur Road (Revised on Dt 29-09-08)	53.00	19.96	13.07.06	19.85	-	-	Work completed	
5	Capital	Bhopal	Bhopal Sehore Bypass Road (R)	80.30	23.60	18.10.06	23.60	-	-	Work completed	
Total				267.40	110.64		114.44				
6	Rewa	Satna	Nagod Kalinjer Road	55.00	24.57	14.08.07	10.86	07.01.2008	06.06.2009	Work in Progress	WORK TERMINATED ON 01-04-10 Retender under process
7	North	Bhind (Gohad)	Ayant Kaksh (8 Kose) Rawatpura Sarkar Road upto U.P. Border	8.80	3.11	08.05.07	2.86	06.06.2007	05.08.2008	Work in Progress	
8	Central	Balaghat	Balaghat Wara Seoni Rampayali Tumsar Road	32.80	17.68	26.09.08	11.32	28.02.2009	27.08.2010	Work in Progress	
9	Sagar	Sagar	Banda Baraitha Girar Road	35.00	16.56	30.09.08	6.78	27.10.2009	26.05.2011	Work in Progress	
10	Ujjain	Mandsaur	Ujjain-Mandsaur-A lot-Sursang-Garoth-Bhanpura Road	70.60	50.50	04.05.08	52.40	21.05.2009	02.11.2010	Work in Progress	
Total				202.20	112.42		84.22				
Gr.Total				469.60	223.06		198.66				