

**Form-III**

**Expenditure Report of works Executed from Central Road Fund**

**State : Madhya Pradesh**

**Month : September-2011**

**Head of Account to which the expenditure is debitable : 24/5054, 42/5054**

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
<b>2000-2001</b>									
1	Bamhori Silwani Road		728.00	2084.00	667.72	0.00	0.00	667.72	Work completed
2	Silwani-Sultanganj Road		1004.12		861.68	0.00	0.00	861.68	Work completed
3	Batera- Bamhori Road		350.00		351.22	0.00	0.00	351.22	Work Completed
4	Chhindwada Bareli Road		1375.00		1243.47	0.00	0.00	1243.47	Work Completed
<b>TOTAL CAPITAL ZONE</b>			<b>3457.12</b>		<b>3124.09</b>	<b>0.00</b>	<b>0.00</b>	<b>3124.09</b>	
5	Sleemnabad Umariyapan Dhimarkheda Khamtara Vilayatkala Road		1357.28		1427.68	0.00	0.00	1427.68	Work Completed
6	Bandhi Jhirri Road		375.68		413.25	0.00	0.00	413.25	Work Completed
7	Sihora Bahoridand -Saliya Road		492.72		472.35	0.00	0.00	472.35	Work Completed
8	Chaka Vijayragogharh Kymore Road		917.36		910.30	0.00	0.00	910.30	Work Completed
9	Sihora Majhagawa Silondi Road		1035.79		1112.70	0.00	0.00	1112.70	Work Completed
10	Sihora-Majholi Katangi Road		959.00	1054.90	0.00	0.00	1054.90	Work Completed	
11	Panagar -Single deep Manjholi Road		405.37	441.93	0.00	0.00	441.93	Work Completed	
<b>TOTAL CENTRAL ZONE</b>			<b>5543.20</b>	<b>5833.11</b>	<b>0.00</b>	<b>0.00</b>	<b>5833.11</b>		
12	Ataheda-Agra -Atawada-Rangwasa Road		466.30	492.28	0.00	0.00	492.28	Work Completed	
13	Sanwer-Chandrawatiganj-Goutampura Road		215.96	210.64	0.00	0.00	210.64	Work Completed	
14	Tarana-Manglia-Vyaskhedi Road		241.54	241.80	0.00	0.00	241.80	Work Completed	
15	Rau ,Rangawasa to Navda Panth Road		212.17	212.17	0.00	0.00	212.17	Work Completed	
16	Betma Sagore Road		234.18	234.18	0.00	0.00	234.18	Work Completed	
17	Devguradia-Kampel-Pedmi Double Chouki Road		268.49	268.49	0.00	0.00	268.49	Work Completed	
18	Indore-Kanadia-Semliya-Chou Road		228.89	228.89	0.00	0.00	228.89	Work Completed	
<b>TOTAL WEST ZONE (INDORE)</b>			<b>1867.53</b>	<b>1888.45</b>	<b>0.00</b>	<b>0.00</b>	<b>1888.45</b>		
19	Const.of service Road Parallel to Jabalpur By Pass		932.26	793.22	0.00	0.00	793.22	Work Completed	
<b>TOTAL N.H. ZONE</b>			<b>932.26</b>	<b>793.22</b>	<b>0.00</b>	<b>0.00</b>	<b>793.22</b>		
20	Badgaon Harpalpur		90.04	99.04	0.00	0.00	99.04	Work Completed	
21	Nowgong Naingawa		17.63	18.16	0.00	0.00	18.16	Work Completed	
22	Bariya Chowki Lugasi- Garhi -Malehara Road		46.42	51.06	0.00	0.00	51.06	Work Completed	
23	Hatta -Patera Road		94.85	97.12	0.00	0.00	97.12	Work Completed	
24	Damoh -Kundalpur		141.47	141.18	0.00	0.00	141.18	Work Completed	
<b>TOTAL SAGAR ZONE</b>			<b>390.41</b>	<b>406.56</b>	<b>0.00</b>	<b>0.00</b>	<b>406.56</b>		

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
25	Suwasara -Paraseli Road		75.99	914.00	80.68	0.00	0.00	80.68	Work Completed
26	Alot-Unhel Road		46.20		46.20	0.00	0.00	46.20	Work Completed
27	Ratlam -Sailana,Banswara Road		353.00		351.44	0.00	0.00	351.44	Work Completed
28	Ratlam -Jhabua Road Dilip Nagar approach Road Ratlam-Karmadi Road		294.00		290.08	0.00	0.00	290.08	Work Completed
29	Jaora-Tal-Mahidpur Road and Gogapur Tal Road		721.12		720.21	0.00	0.00	720.21	Work Completed
30	Talod-Zutawad Koyal Road		20.70		20.45	0.00	0.00	20.45	Work Completed
31	Tarana -Bichhdod Road		9.63		9.16	0.00	0.00	9.16	Work Completed
32	Tarana-Laxmipura Road		25.26		25.30	0.00	0.00	25.30	Work Completed
33	Tarana-Rupa Khedi Road		30.31		30.17	0.00	0.00	30.17	Work Completed
34	Mahidpur- Zarda Road		30.31		30.17	0.00	0.00	30.17	Work Completed
35	Ingoria Choupati to Ingoria Ganesh Temple		5.11		4.91	0.00	0.00	4.91	Work Completed
36	Nagda Gogapur Road		25.26		24.43	0.00	0.00	24.43	Work Completed
<b>TOTAL UJJAIN ZONE</b>			<b>1636.89</b>	<b>2084.00</b>	<b>1633.20</b>	<b>0.00</b>	<b>0.00</b>	<b>1633.20</b>	
<b>TOTAL 2000-01</b>			<b>13827.41</b>	<b>2084.00</b>	<b>13678.63</b>	<b>0.00</b>	<b>0.00</b>	<b>13678.63</b>	
<b>2001-2002</b>									
37	Sanver Kshipra Road		383.24	914.00	364.02	0.00	0.00	364.02	Work Completed
<b>TOTAL WEST ZONE</b>			<b>383.24</b>		<b>364.02</b>	<b>0.00</b>	<b>0.00</b>	<b>364.02</b>	
38	Sehore- Narsingharh Road		409.50		419.95	0.00	0.00	419.95	Work Completed
39	Daroha- Ahmedpur Road		284.00		283.96	0.00	0.00	283.96	Work Completed
40	Ahmedpur Bhojpur		193.70		190.38	0.00	0.00	190.38	Work Completed
41	Bakhtara Shahganj		501.89		526.54	0.00	0.00	526.54	Work Completed
42	Rehti Nasarulla ganj		154.32		169.75	0.00	0.00	169.75	Work Completed
<b>TOTAL CAPITAL ZONE</b>			<b>1543.41</b>		<b>1590.58</b>	<b>0.00</b>	<b>0.00</b>	<b>1590.58</b>	
43	Katangi-Tumsar Raod		241.40		265.54	0.00	0.00	265.54	Work Completed
<b>TOTAL CENTRAL ZONE</b>			<b>241.40</b>		<b>265.54</b>	<b>0.00</b>	<b>0.00</b>	<b>265.54</b>	
44	Chanderi -Pichore Road		769.93		835.67	0.00	0.00	835.67	Work Completed
<b>TOTAL NORTH ZONE</b>			<b>769.93</b>		<b>835.67</b>	<b>0.00</b>	<b>0.00</b>	<b>835.67</b>	
45	Rewa Bida Simaria (Starting from Rewa)		188.25	207.07	0.00	0.00	207.07	Work Completed	
<b>TOTAL REWA ZONE</b>			<b>188.25</b>	<b>207.07</b>	<b>0.00</b>	<b>0.00</b>	<b>207.07</b>		
46	Hata Fatehpur Bajna		386.29	383.07	0.00	0.00	383.07	Work Completed	
47	Tikamgarh- Jatara Road		426.90	415.56	0.00	0.00	415.56	Work Completed	
<b>TOTAL SAGAR ZONE</b>			<b>813.19</b>	<b>798.63</b>	<b>0.00</b>	<b>0.00</b>	<b>798.63</b>		
48	Moman Badodia Badagaon		93.50	89.74	0.00	0.00	89.74	Work Completed	
<b>TOTAL UJJAIN ZONE</b>			<b>93.50</b>	<b>914.00</b>	<b>89.74</b>	<b>0.00</b>	<b>0.00</b>	<b>89.74</b>	
<b>TOTAL 2001-02</b>			<b>4032.92</b>	<b>914.00</b>	<b>4151.25</b>	<b>0.00</b>	<b>0.00</b>	<b>4151.25</b>	
<b>2002-2003</b>									
49	Multai Chhindwara	CRF-MP-02-03-52	559.00	8065.00	594.15	0.00	0.00	594.15	Work Completed
50	Sironj Berasia		257.75		257.75	0.00	0.00	257.75	Work Completed
<b>TOTAL CAPITAL ZONE</b>			<b>816.75</b>		<b>851.90</b>	<b>0.00</b>	<b>0.00</b>	<b>851.90</b>	
51	Amla Nalkheda		105.00		105.74	0.00	0.00	105.74	Work Completed
52	Badod Alot		180.00	91.53	0.00	0.00	91.53	Work Completed	

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
<b>TOTAL UJJAIN ZONE</b>			<b>285.00</b>	<b>8065.00</b>	<b>197.27</b>	<b>0.00</b>	<b>0.00</b>	<b>197.27</b>	
<b>TOTAL 2002-03</b>			<b>1101.75</b>	<b>8065.00</b>	<b>1049.17</b>	<b>0.00</b>	<b>0.00</b>	<b>1049.17</b>	
<b>2003-2004</b>									
53	Central Laboratory		90.00	4250.00	99.00	0.00	0.00	99.00	Work Completed
54	Management Information System		200.00		193.69	0.00	0.00	193.69	Work Completed
55	Bhopal Berasia		790.85		797.22	0.00	0.00	797.22	Work Completed
56	Berasia Nazirabad Maksudangarh		812.26		827.89	0.00	0.00	827.89	Work Completed
57	Itarsi Zamani Dharamkundi Road		739.72		684.50	0.00	0.00	684.50	Work Completed
<b>TOTAL CAPITAL ZONE</b>			<b>2632.83</b>		<b>2602.30</b>	<b>0.00</b>	<b>0.00</b>	<b>2602.30</b>	
58	Balaghat Samnapur Lamta		500.60		500.76	0.00	0.00	500.76	Work Completed
59	Parasia Eklahra		912.05		1000.90	0.00	0.00	1000.90	Work Completed
60	Sleemnabad Umariyapan Vilayatkala		420.29		406.14	0.00	0.00	406.14	Work Completed
61	Bandhi jhiri		191.07		210.18	0.00	0.00	210.18	Work Completed
62	Seoni Katangi		735.11	808.62	0.00	0.00	808.62	Work Completed	
<b>TOTAL CENTRAL ZONE</b>			<b>2759.12</b>	<b>2926.60</b>	<b>0.00</b>	<b>0.00</b>	<b>2926.60</b>		
63	Pichore -Chanderi -Mungawali - Vidisha	CRF-MP-03-04-67	2026.00	2228.60	0.00	0.00	2228.60	Work Completed	
64	Guna Fatehgarh Padon Nahargarh	CRF-MP-03-04-71	150.00	124.78	0.00	0.00	124.78	Work Completed	
65	Deharda Isagarh Road	CRF-MP-03-04-70	148.00	151.15	0.00	0.00	151.15	Work Completed	
<b>TOTAL NORTH ZONE</b>			<b>2324.00</b>	<b>2504.53</b>	<b>0.00</b>	<b>0.00</b>	<b>2504.53</b>		
66	Tikamgarh Ghuwara Malehara		581.00	617.40	0.00	0.00	617.40	Work Completed	
67	Patan Abhana Tendukheda		1126.82	1239.50	0.00	0.00	1239.50	Work Completed	
68	Vinti Madin Do		344.10	363.44	0.00	0.00	363.44	Work Completed	
69	Hatta- Batiagarh		379.41	391.24	0.00	0.00	391.24	Work Completed	
70	Panna Amanganj Simaria Gaisabad Damoh		225.23	239.94	0.00	0.00	239.94	Work Completed	
71	Katni Amanganj Kishangarh		377.76	368.38	0.00	0.00	368.38	Work Completed	
72	Sagar Bareli Sultanganj	CRF-MP-03-04-60	1182.00	1300.00	0.00	0.00	1300.00	Work Completed	
73	Ajnour Dunda Badagaon		264.59	264.39	0.00	0.00	264.39	Work Completed	
74	Badagaon Kakarwaha		311.00	312.56	0.00	0.00	312.56	Work Completed	
<b>TOTAL SAGAR ZONE</b>			<b>4791.91</b>	<b>5096.85</b>	<b>0.00</b>	<b>0.00</b>	<b>5096.85</b>		
75	Vagil-Punjabura Kishangarh		594.96	624.16	0.00	0.00	624.16	Work Completed	
76	Suwasara -Gudaria - Vijaymarg		110.59	115.71	0.00	0.00	115.71	Work Completed	
77	Agar Barod		362.14	266.42	0.00	0.00	266.42	Work Completed	
<b>TOTAL UJJAIN ZONE</b>			<b>1067.69</b>	<b>1006.29</b>	<b>0.00</b>	<b>0.00</b>	<b>1006.29</b>		
78	Kuti Hasalpur Fafund Sagar		417.15	458.86	0.00	0.00	458.86	Work Completed	
<b>TOTAL WEST ZONE (INDORE)</b>			<b>417.15</b>	<b>4250.00</b>	<b>458.86</b>	<b>0.00</b>	<b>0.00</b>	<b>458.86</b>	
<b>TOTAL 2003-04</b>			<b>13992.70</b>	<b>4250.00</b>	<b>14595.43</b>	<b>0.00</b>	<b>0.00</b>	<b>14595.43</b>	
<b>2004-2005</b>									
79	Ashok Nagar -Thubon Road	CRF-MP-05-06-78	245.74	5201.00	260.86	0.00	0.00	260.86	Work completed
80	Narwar Chitori to Amola Road	CRF-MP-04-05-75	296.50		256.94	19.22	0.00	276.16	Work completed
81	Khatora -Indar Road (Km 1 to 6)	CRF-MP-04-05-76	83.43		83.60	0.00	0.00	83.60	Work Completed
82	Rannod-Pachwali Road (Km 1 to 23)	CRF-MP-04-05-77	226.57		241.03	0.00	0.00	241.03	Work Completed

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of the previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
<b>TOTAL NORTH ZONE (Gwalior)</b>			<b>852.24</b>		<b>842.43</b>	<b>19.22</b>	<b>0.00</b>	<b>861.65</b>	
<b>TOTAL 2004-05</b>			<b>852.24</b>	<b>5201.00</b>	<b>842.43</b>	<b>19.22</b>	<b>0.00</b>	<b>861.65</b>	
<b>2005-2006</b>									
83	Sasunder-Saikheda-Bisnur l/c Pauni and Goula Pouni Link Road	CRF-MP-05-06-115	441.21		468.99	0.00	0.00	468.99	Work Completed
84	Widening and Strengthening of Bhojpur-Ahmedpur Road		299.73		303.87	0.00	0.00	303.87	Work Completed
85	Upgradation of Pagdal-shivpur-Bhiladiya Road in Km 1 to 15		301.00		211.17	0.00	0.00	211.17	Work Completed
86	Upgradation of Adamgarh(NH-69) to Bandrabandha Road in km 1 to 12	CRF-MP-05-06-106	552.11		475.29	0.00	0.00	475.29	Work Completed
87	const.of balance portion of Sultanganj Dungaria Jaisingh nagar Road From Km 37 to 45		335.00		356.71	0.00	0.00	356.71	Work Completed
88	Upgradation of Road in Beora Town Portion		376.12		281.37	0.00	0.00	281.37	Work Completed
89	Upgradation of Ghorapachore Road in Km 1/2 to 10/4		408.57		439.27	0.00	0.00	439.27	Work Completed
90	Const. Of Neelkanth Approach Road		271.28		273.96	0.00	0.00	273.96	Work Completed
91	Widening and Strengthening of Seronj-Berasia Road		292.70		293.23	0.00	0.00	293.23	Work Completed
92	Widening and Strengthening of Seronj-Berasia Road		267.65		249.96	0.00	0.00	249.96	Work Completed
<b>TOTAL CAPITAL ZONE</b>			<b>3545.37</b>		<b>3353.82</b>	<b>0.00</b>	<b>0.00</b>	<b>3353.82</b>	
93	Isagarh to Kadwaya Road Km 1 to 15	CRF-MP-05-06-114	404.00		444.40	0.00	0.00	444.40	Work completed
94	Khutliyabamori Ghat Baguriya Road	CRF-MP-05-06-80	442.04		486.25	0.00	0.00	486.25	Work completed
95	Widening Stg and asphaltting of Murar Chitora Road Km 1 to 19	CRF-MP-05-06-114	347.07		381.78	0.00	0.00	381.78	Work Completed
96	Widening of Maharajpura Aerodrome to Sanichara Temple road by widening Stg. and reconstruction of crossing in Km 1 to 17	CRF-MP-05-06-97	285.94		314.53	0.00	0.00	314.53	Work Completed
97	Deharda Isagarh-Kutwara Road	CRF-MP-05-06-87	195.37		139.98	10.00	14.44	164.42	work in progress
98	Upgradation of Mada-Indar Road	CRF-MP-05-06-88	154.65		116.56	0.00	0.00	116.56	Work Completed
99	Widening of Khaniyadhana isagarh Road 1 to 28 Km	CRF-MP-05-06-94	412.23		368.93	0.00	0.00	368.93	Work Completed
100	Upgradation of Amhara to Rannod via Mathna in Km 1 to 12 Km	CRF-MP-05-06-103	140.77		178.74	0.00	0.00	178.74	Work Completed
<b>TOTAL NORTH ZONE</b>			<b>2382.07</b>		<b>2431.17</b>	<b>10.00</b>	<b>14.44</b>	<b>2455.61</b>	
101	Improvement & Strngth. of Agra-Bomby Road city portion		529.90	9134.00	277.76	0.00	0.00	277.76	11.50 Km. Road Transferred to BRTS, Remaining work completed
102	Depalpur Betma Road		382.00		410.21	0.00	0.00	410.21	Work Completed
103	Sanwer Chandrawatiqanj Road		397.00		382.00	0.00	0.00	382.00	Work Completed

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of the previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
<b>TOTAL WEST ZONE (INDORE)</b>			<b>1308.90</b>		<b>1069.97</b>	<b>0.00</b>	<b>0.00</b>	<b>1069.97</b>	
104	Widening and Strengthening of Dewas - Mendkichak-Dewar Road	CRF-MP-05-06-85	508.63		555.14	0.00	0.00	555.14	Work Completed
105	Widening and Strengthening of Tonkkala-tonkkhurd-Dewali Road	CRF-MP-05-06-86	374.30		395.03	0.00	0.00	395.03	Work Completed
106	Widening and Strengthening of Pipri-Udaynagar Road	CRF-MP-05-06-84	505.56		556.12	0.00	0.00	556.12	Work Completed
107	Stg.&Widening Shamgarh-Paraseli Suvasara Road in km 1 24		411.12		439.93	0.00	0.00	439.93	Work completed
108	Mandsour Sanjeet Road in Km 1 to 34		457.03		475.27	0.00	0.00	475.27	Work completed
109	Garoth-Khedwara Road Km 1/2 to 15		145.89		160.47	0.00	0.00	160.47	Work completed
110	Bahi-Balguda Road Km 1 to 7/4		97.12		95.25	0.00	0.00	95.25	Work completed
111	Upgradation & improvement of Jaara-Raingnod-Sitamau Road in Km 1 to 35	CRF-MP-05-06-100	368.58		399.42	0.00	0.00	399.42	Work Completed
112	Upgradation & widening of tal -Alot and Alote -Unhel Road i/c const. of by pass road to join alote city to alote unhel road in Km 32/4-10,35 to 42,33,34,43,44,45,46/2 and Km 1 to 7 Alote Unhel Road	CRF-MP-05-06-105	416.21		451.38	0.00	0.00	451.38	Work Completed
113	Upgradation of Amiyakalan Kothrikalan Road Km 1 to 15 Km		183.78		140.98	0.00	0.00	140.98	Work Completed
114	Shajapur Dupada Kanad Road		395.77		401.54	0.00	0.00	401.54	Work Completed
115	Upgradation of Ghatia-Jagoti-Khedakhajuria Road		181.24		148.44	20.00	0.00	168.44	Work in progress
<b>TOTAL UJJAIN ZONE</b>			<b>4045.23</b>		<b>4218.97</b>	<b>20.00</b>	<b>0.00</b>	<b>4238.97</b>	
116	Const. &upgradation &Stg. of Samnapur Bilhariya Road	CRF-MP-05-06-96	368.92		377.83	0.00	0.00	377.83	Work completed
117	Const./upgradation and Strgthening of Tilly-Patharia 7 Km Tilly Dharamshri 6 Km and approach Road to Mangalgiri 1 Km	CRF-MP-05-06-113	393.33		432.66	0.00	0.00	432.66	Work Completed
<b>TOTAL SAGAR ZONE</b>			<b>762.25</b>		<b>810.49</b>	<b>0.00</b>	<b>0.00</b>	<b>810.49</b>	
118	Rewa -Gadi Road		460.19		503.15	0.00	0.00	503.15	Work completed
<b>TOTAL REWA ZONE</b>			<b>460.19</b>	<b>9134.00</b>	<b>503.15</b>	<b>0.00</b>	<b>0.00</b>	<b>503.15</b>	
<b>TOTAL 2005-06</b>			<b>12504.01</b>	<b>9134.00</b>	<b>12387.57</b>	<b>30.00</b>	<b>14.44</b>	<b>12432.01</b>	
<b>2006-2007</b>									
119	DPR for cont. of Ganjbasoda-Gurod to Sombara Road		440.58		430.98	0.00	0.00	430.98	Work Completed
120	Widening and Strengthening of Berasia - Seronj Road		497.92		547.71	0.00	0.00	547.71	Work Completed
121	Const. of Tawa bridge to Itarsi Road	CRF-MP-06-07-134	370.80		390.50	0.00	0.00	390.50	Work Completed
<b>TOTAL CAPITAL ZONE</b>			<b>1309.30</b>		<b>1369.19</b>	<b>0.00</b>	<b>0.00</b>	<b>1369.19</b>	
122	Vikrampur to Soter Dodrai Road	CRF-MP-06-07-141	210.64		231.68	0.00	0.00	231.68	Work Completed
123	Khatikia Kumbhraj Road	CRF-MP-06-07-125	215.97		237.57	0.00	0.00	237.57	Work completed

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of the previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
124	Cont. of Myana-Naisarai road to Mavan via Khonker	CRF-MP-06-07-132	469.18	8317.00	516.08	0.00	0.00	516.08	Work completed
125	Upgradation of Chahoda -Mrigwas-Bakanya road	CRF-MP-06-07-135	411.91		453.10	0.00	0.00	453.10	Work completed
126	AB Road Vijapur Dharnavada Parvati Kota Rajasthan	CRF-MP-06-07-144	403.00		423.87	18.10	0.00	441.97	Work completed
127	Dabra Harsi Road via Bhtarwar	CRF-MP-06-07-117	422.13		464.34	0.00	0.00	464.34	Work completed
128	Khod to Manpur via Umariyakala Ashapur Road	CRF-MP-06-07-138	155.00		129.44	0.00	0.00	129.44	Work Completed
129	Lohadevi-Mayapur-Badhani-Hairipura-Bamora-Rajpura-Ghatai-Desi-Kerkul-Barasarai Road	CRF-MP-06-07-129	847.11		393.36	0.00	0.00	393.36	Work in Progress
<b>TOTAL NORTH ZONE</b>			<b>3134.94</b>		<b>2849.44</b>	<b>18.10</b>	<b>0.00</b>	<b>2867.54</b>	
130	Balaghat-Waraseoni-Rampayli-Tumsar Road	-	435.50		479.05	0.00	0.00	479.05	Work completed
131	Navegaon-Bindrai Bordei Road	CRF-MP-06-07-120	345.68		273.98	34.23	0.00	308.21	Work in Progress
132	Widening and Strng. Of Chindwara Chand Road	-	887.14		941.45	0.00	0.00	941.45	Work completed
133	Upgradation of Nunsear Belkhadu Road	CRF-MP-06-07-143	319.87		342.82	0.00	0.00	342.82	Work completed
<b>TOTAL CENTRAL ZONE</b>			<b>1988.19</b>		<b>2037.30</b>	<b>34.23</b>	<b>0.00</b>	<b>2071.53</b>	
134	Const. of service Road Parallel to Jabalpur By Pass on NH-7( Balance Length from Ch. 0 to 7767 RHS & 7767 to 10665 LHS)		312.35		240.13	0.00	0.00	240.13	Work in Progress
<b>TOTAL NH ZONE</b>			<b>312.35</b>		<b>240.13</b>	<b>0.00</b>	<b>0.00</b>	<b>240.13</b>	
135	Improvement of Khamaria-Renhuta Rajarwar Road	CRF-MP-06-07-122	416.57	328.96	0.00	0.00	328.96	Construction of C.C. Road is balance length proposal submitted to C.E. approval Awaited	
<b>TOTAL REWA ZONE</b>			<b>416.57</b>	<b>328.96</b>	<b>0.00</b>	<b>0.00</b>	<b>328.96</b>		
136	Upgradation and Imp. Of Tikamgarh Banpur Road	-	201.58	221.74	0.00	0.00	221.74	Work Completed	
137	Const. of Tikamgarh-Mauranipur Road Km 47/6 to 60/8	CRF-MP-06-07-124	480.34	272.21	14.11	19.68	306.00	work in progress under risk & cost	
138	Const. and upgradation and strng. Of Deori chandpur Road	CRF-MP-06-07-125	372.78	354.65	0.00	0.00	354.65	work completed as per A.A. amount	
139	Const. and upgradation and strng. Of Bhapel Jaisee Nagar Road	CRF-MP-06-07-142	495.98	545.58	0.00	0.00	545.58	C.C. Submitte	
<b>TOTAL SAGAR ZONE</b>			<b>1550.68</b>	<b>1394.18</b>	<b>14.11</b>	<b>19.68</b>	<b>1427.97</b>		
140	Mahu Simrol Road from Km 2/8 to 17		675.78	743.36	0.00	0.00	743.36	Work completed	
<b>TOTAL WEST ZONE (INDORE)</b>			<b>675.78</b>	<b>743.36</b>	<b>0.00</b>	<b>0.00</b>	<b>743.36</b>		

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
141	Widening and Strengthening of Hatpipaliya-Bhourasa Road	CRF-MP-06-07-132	445.47		490.02	0.00	0.00	490.02	स्वीकृत राशि से 11.00 कि.मी. में डामरीकरण किया जाना था 11.00 कि.मी. में डामरीकरण का कार्यपूर्ण किया जा चुका है।
142	Melkheda-Chandwasa-Dharamrajeshwar Road	-	405.61		446.07	0.00	0.00	446.07	Work completed
143	Pashupati-Nalchamata Road	-	77.17		84.89	0.00	0.00	84.89	Work completed
144	Sondhani approach Road	-	30.44		33.05	0.00	0.00	33.05	Work completed
145	Const. of Ratangarh -Kankariya- Talai-Chamancha-Begoo Road	-	138.90		152.79	0.00	0.00	152.79	Work completed
146	Upgradation and wid. Of Shivgarh Raoti Road	CRF-MP-06-07-127	314.66		286.95	38.99	0.00	325.94	Work completed
<b>TOTAL UJJAIN ZONE</b>			<b>1412.25</b>	<b>8317.00</b>	<b>1493.77</b>	<b>38.99</b>	<b>0.00</b>	<b>1532.76</b>	
<b>TOTAL 2006-07</b>			<b>10800.06</b>	<b>8317.00</b>	<b>10456.33</b>	<b>105.43</b>	<b>19.68</b>	<b>10581.44</b>	
<b>2007-2008</b>									
147	Harda Magardha Road	CRF-MP-07-08-145	1184.62	9385.00	602.11	100.00	0.00	702.11	work in Progress
148	Upgradation of Dharamkundi Hathnapur Road	CRF-MP-07-08-152	595.73		655.29	0.00	0.00	655.29	work completed
149	Const. of Vidisha Berasia Road	-	825.00		907.50	0.00	0.00	907.50	work completed
<b>TOTAL CAPITAL ZONE</b>			<b>2605.35</b>		<b>2164.90</b>	<b>100.00</b>	<b>0.00</b>	<b>2264.90</b>	
150	Const.&Upgradation of Ashoknagar Aron Road	CRF-MP-07-08-153	643.15		368.75	0.00	0.00	368.75	work in Progress
151	Widening of Maksudangarh Nazirabad road	CRF-MP-07-08-146	610.60	671.66	0.00	0.00	671.66	work completed	
152	Mahukhan to Mavan Road (Under Myana Naisarai Road to Mavan Via Khonker Road)	CRF-MP-07-08-147	401.81	441.79	0.00	0.00	441.79	work completed	
153	Const. of Kunwarpur to Burda Road via Gahloni,Jafarpur,Balarpur,Petwari,Slipura ,Dendari,Devpur,Gruichchha Road.	CRF-MP-07-08-145	738.48	169.24	0.00	0.00	169.24	Work in Progress	
<b>TOTAL NORTH ZONE</b>			<b>2394.04</b>	<b>1651.44</b>	<b>0.00</b>	<b>0.00</b>	<b>1651.44</b>		
154	Samaswara - Sankhkarma Road	CRF-MP-07-08-160	989.69	9385.00	693.00	150.99	0.00	843.99	work in Progress
155	Devri Sonpur Road	CRF-MP-07-08-161	143.77		154.55	0.00	0.00	154.55	Work Completed
156	Samswara Hirri Badalpar-Seoni Border Road	CRF-MP-07-08-166	180.95		105.09	0.00	0.00	105.09	Work Completed
157	Khamra Surangi Road	CRF-MP-07-08-167	271.76		174.88	0.00	0.00	174.88	work completed
158	Upgradation of Panagar Belkhadu Road	-	500.76		454.41	0.00	0.00	454.41	work completed
159	Strengthening & Widening of Khitola Umariapan Road in Km.1-120	-	533.45		516.86	0.00	0.00	516.86	work completed

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)	
1	2	3	4	5	6	7	8	9	10	
160	Upgradation of Lalpul-Ursi-Gorakhpur Road	CRF-MP-07-08-162	738.30	8745.00	809.61	0.00	0.00	809.61	Work Completed	
<b>TOTAL CENTRAL ZONE</b>			<b>3358.68</b>		<b>2908.40</b>	<b>150.99</b>	<b>0.00</b>	<b>3059.39</b>		
161	Widening & Upgradation of Sarangpur Eklera (Via Kithor Manglaj) Road		478.25		374.59	0.00	0.00	374.59	Work Completed	
<b>TOTAL UJJAIN ZONE</b>			<b>478.25</b>		<b>374.59</b>	<b>0.00</b>	<b>0.00</b>	<b>374.59</b>		
162	Widening, Upgradation & Strengthening of city link road Sagar	CRF-MP-07-08-151	560.33		559.66	0.00	0.00	559.66	Work Completed	
<b>TOTAL SAGAR ZONE</b>			<b>560.33</b>		<b>559.66</b>	<b>0.00</b>	<b>0.00</b>	<b>559.66</b>		
163	Asirgarh Chandni Neapanagar Siwal Road	CRF-MP-07-08-168	838.38		922.16	0.00	0.00	922.16	Work Completed	
164	Const. of Jhabua(Anas)- Semaliya-Para Road		564.84		587.56	0.00	0.00	587.56	Work completed	
<b>TOTAL WEST ZONE</b>			<b>1403.22</b>		<b>9385.00</b>	<b>1509.72</b>	<b>0.00</b>	<b>0.00</b>	<b>1509.72</b>	
<b>TOTAL 2007-08</b>			<b>10799.87</b>		<b>9385.00</b>	<b>9168.71</b>	<b>250.99</b>	<b>0.00</b>	<b>9419.70</b>	
<b>2008-2009</b>										
165	Ashoknagar Vidisha Road	CRF-MP-08-09-169	495.00	478.40	40.00	0.00	518.40	Work Completed		
166	Vijaypur-Isagarh road	CRF-MP-08-09-174	880.21	949.72	0.00	0.00	949.72	Work Completed		
167	Ashoknagar -Pipral -Mugavali Road	CRF-MP-08-09-175	2224.91	918.59	118.00	57.14	1093.73	Work in Progress		
168	Vijaypura- Naisarai Road	CRF-MP-08-09-176	1274.23	953.34	150.00	0.00	1103.34	Work in Progress		
<b>TOTAL NORTH ZONE</b>			<b>4874.35</b>	<b>3300.05</b>	<b>308.00</b>	<b>57.14</b>	<b>3665.19</b>			
169	Widening and Upgradation of Dewas Rajoda Kilod Double Chouki Road	CRF-MP-08-09-177	1306.89	1306.98	0.00	0.00	1306.98	Work completed		
170	Const. and upgdation of Bagli to Hatpipalya Road	CRF-MP-08-09-178	1136.02	538.94	180.00	50.00	768.94	Work in Progress		
171	Const. and upgradation of Hatpipaly - Tappa Siddiquiganj Road	CRF-MP-08-09-179	1332.42	914.93	20.00	17.01	951.94	Work in Progress		
172	Const. of Sonkach-Gandharwapuri-Kheriya-Jangir Road	CRF-MP-08-09-180	576.74	568.29	25.00	0.00	593.29	Work Completed		
173	Improvement and upgradation of Ratlam-Malwasa(Ratlam-Khachrod-Nagda) Road (ODR)	CRF-MP-08-09-242	1245.93	459.18	279.75	75.25	814.18	Work in Progress		
174	Upgradation of Barod-Alot Road	-	394.23	412.59	0.00	0.00	412.59	Work completed		
175	Upgradation of Amla Nalkheda Road	-	375.16	301.32	0.00	0.00	301.32	Work Completed		
176	Improvement and upgradation of Khachrod -Malwasa (Ratlam-Khachrod-Nagda) Road	-	2163.62	784.10	100.00	39.00	923.10	Work in Progress		
177	Const. of Nagda Ghinoda Road	-	547.09	463.27	12.40	0.00	475.67	Work completed		
<b>TOTAL UJJAIN ZONE</b>			<b>9078.10</b>	<b>5749.60</b>	<b>617.15</b>	<b>181.26</b>	<b>6548.01</b>			
178	Strngthning and widening of Khitola-Umariyapan Road (from Km 11 to 19/8)		566.00	452.98	50.00	10.00	512.98	Work completed		
<b>TOTAL CENTRAL ZONE</b>			<b>566.00</b>	<b>8745.00</b>	<b>452.98</b>	<b>50.00</b>	<b>10.00</b>	<b>512.98</b>		
<b>TOTAL 2008-09</b>			<b>14518.45</b>	<b>8745.00</b>	<b>9502.63</b>	<b>975.15</b>	<b>248.40</b>	<b>10726.18</b>		

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of the previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
<b>2009-2010</b>									
179	Bridge at Rajhohaghat on Sarni to Sotia Road	CRF-MP-09-10-237	397.31		274.45	53.95	0.00	328.40	work in progress
180	Seoni Malwa to Shivpur Road	CRF-MP-09-10-238	909.95		0.00	0.00	0.00	0.00	Tender under consideration
181	Khaparkheda to Chandon Road	CRF-MP-09-10-239	790.61		0.00	0.00	0.00	0.00	Tender under consideration
182	Sonasawari to Sawalkhera Road	CRF-MP-09-10-211	586.22		161.85	81.81	30.00	273.66	work in progress
183	Obedullaganj Bhojpur Mandir Road	CRF-MP-09-10-212	1144.96		75.00	0.00	0.00	75.00	work in progress
184	Machalpur to Khilchipur Link Road (NH-12)	CRF-MP-09-10-234	638.45		266.11	250.77	52.53	569.41	Work completed
185	Sehore Bilkisganj Road	CRF-MP-09-10-189	2202.30		1421.11	24.66	524.56	1970.33	Work in Progress
186	Basoda Sironj Road	CRF-MP-09-10-188	3123.43		925.35	437.19	0.00	1362.54	Work in Progress
<b>TOTAL CAPITAL ZONE</b>			<b>9793.23</b>		<b>3123.87</b>	<b>848.38</b>	<b>607.09</b>	<b>4579.34</b>	
187	Sitadongri Bamhani road	CRF-MP-09-10-200	826.35		259.18	151.17	150.00	560.35	work in progress
188	Amarwada Ghoghri Umaria Banki Nehariya Road	CRF-MP-09-10-202	1789.13		364.95	0.00	0.00	364.95	work in progress
189	Hadai Gorpani Gorakhpur Road	CRF-MP-09-10-205	1141.74		541.06	379.96	0.00	921.02	work Completed
190	Improvement of Chourah Pathar Dhanegaon-Badkhuhi Junction Road	CRF-MP-09-10-195	970.09		363.57	100.00	0.00	463.57	work in progress
191	Const. of Kahiri Khurd( SH-26) to Mohgaon Khurd Sankh Baskhedhi Road	CRF-MP-09-10-197	1327.57		248.66	82.81	0.00	331.47	work in progress
192	Kuabadla Nandia road	CRF-MP-09-10-190	1194.06		288.28	169.33	103.45	561.06	work in progress
193	Rajdongari-Devrala Jatava Pipalpani Bargaon Teegaon Road	CRF-MP-09-10-210	799.13		0.00	77.98	6.45	84.43	work in progress
194	Mohgaon Devali Jamalpani Marram Dukarjhela Road	CRF-MP-09-10-213	1310.74		1.29	0.00	0.00	1.29	LOA issued on 07/06/2010. after Forest clearance work order to be issued by CE, Central Zone, Jabalpur.
195	Khamra Datala Loharbatari Chorbatari Nissanjanaji Neelkanthi Road	CRF-MP-09-10-215	910.13		286.36	291.84	83.77	661.97	work in progress
196	Gorraiya Likhari Lohara Tumara Bamhanwada Road	CRF-MP-09-10-218	612.92		63.39	26.18	0.00	89.57	work in progress
197	Kunda Sagar Kirangipar Kapuroada Sarra Ghodabadi Road	CRF-MP-09-10-221	705.42		251.25	262.95	0.00	514.20	work in progress
198	Sarna Palatwara Shivpuri Road	CRF-MP-09-10-223	1087.67		41.31	0.00	0.00	41.31	work in progress
199	Sawari Mujawar MoRoadongary Umreth Road	CRF-MP-09-10-226	1199.50		47.77	37.86	0.00	85.63	work in progress
200	Neemdhana HiRoadagarha Road	CRF-MP-09-10-228	606.99		114.06	0.00	0.00	114.06	work in progress

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
201	Saonsar Rajna Road	CRF-MP-09-10-233	1812.29	4576.00	107.00	74.64	0.00	181.64	work in progress
202	Multai Road to Rohana-Gourayya-Powma Road	CRF-MP-09-10-235	1184.99		132.51	202.73	59.40	394.64	work in progress
203	Chargawan-Kulon-Bijna-Nayanagar-Sukah-Dargada-Daman Khamariya Road	CRF-MP-09-10-236	1040.97		109.16	127.85	0.00	237.01	work in progress
204	Const of submersible bridge over Narmada river at Kakraghat in Km 14/10 of Gadawada Tendukheda Road	CRF-MP-09-10-204	1656.98		104.06	0.00	70.00	174.06	work in progress
205	Jhukehi Kemore Harya Bhatura (Katni Distt.) Road	CRF-MP-09-10-220	537.56		278.10	75.00	69.18	422.28	work in progress
206	Bichhia Samnapur Dindori road	CRF-MP-09-10-191	2065.34		1172.80	328.00	250.00	1750.80	work in progress
207	Mungwani Gorkhapuri road	CRF-MP-09-10-192	795.07		322.80	345.98	70.66	739.44	work in progress
208	Pench River Bridge on Sankh to Halalkhu Road	CRF-MP-09-10-230	427.76		30.00	0.00	30.00	60.00	work in progress
209	Keolari - Ugli - Sarekha Road	CRF-MP-09-10-187	2137.39		688.35	299.82	695.52	1683.69	work in progress
<b>TOTAL CENTRAL ZONE</b>			<b>26139.79</b>			<b>5815.91</b>	<b>3034.10</b>	<b>1588.43</b>	<b>10438.44</b>
210	Bokrata-Khetiya Road	CRF-MP-09-10-222	661.76		0.00	0.00	0.00	0.00	- Badwani R.E. Sub. to MORT&H on 09.06.10 for Rs 25.67 Crore
211	Kukshi Dahi Kawda Road	CRF-MP-09-10-227	880.81		0.00	38.44	12.66	51.10	work in progress
212	Manpura Bagdi Road	CRF-MP-09-10-203	2683.23		584.64	125.61	244.99	955.24	work in progress
213	Fly Over (With grade saperater) at Palasia intersection including 2.0 Km. C.C. Road in Mangalia	CRF-MP-09-10-229	2886.00		0.00	0.00	0.00	0.00	Estimate for C.C road old A.B. Road km.592 & 593= 2.00 km. for Rs 578.53 lacs sub. to Govt. of M.P. Ree-Submitted on 02.12.10
214	Meghnagar-Kalyanpura-Petlawad Road	CRF-MP-09-10-194	2039.13		610.11	300.00	0.00	910.11	work in progress
215	Widening of narrow Culverts on Sanavad-Khargon Mard	CRF-MP-09-10-224	809.48		90.35	102.50	67.50	260.35	work in progress
216	Bhikangaon Zirniya Pandiya Road	CRF-MP-09-10-225	768.03		0.00	21.75	24.28	46.03	work in progress
<b>TOTAL INDORE ZONE</b>			<b>10728.44</b>		<b>1285.10</b>	<b>588.30</b>	<b>349.43</b>	<b>2222.83</b>	
217	Tendukheda Taradehi (Damoh) Maharajput - Devri (Sagar) road	CRF-MP-09-10-183	2493.42		748.98	212.85	8.72	970.55	work in progress
218	Amanganj to Gunaur Road	CRF-MP-09-10-232	604.69		62.90	0.00	68.45	131.35	work in progress
219	Khurai Rajwas Road (Phase -I)	CRF-MP-09-10-217	795.81		104.98	0.00	0.00	104.98	work in progress
220	Khurai Rajwas Road (Phase -II)	CRF-MP-09-10-241	1014.85		293.42	100.00	0.00	393.42	work in progress
<b>TOTAL SAGAR ZONE</b>			<b>4908.77</b>		<b>1210.28</b>	<b>312.85</b>	<b>77.17</b>	<b>1600.30</b>	
221	Devi-Chowara-Dherra Mataji-Pipalwada Road	CRF-MP-09-10-198	1442.07		1248.96	102.51	0.51	1351.98	work in progress
222	Pipalwada-Ishakhedi-Balongan-Laskhedi-Balon-Digrath Road	CRF-MP-09-10-199	1179.78		559.57	100.00	79.99	739.56	work in progress

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
223	Gogapur to Tal Road. (Phase-I)	CRF-MP-09-10-240	668.20		184.90	141.28	0.00	326.18	work in progress
224	Up-gradation and widening of Gogapur to Tal Road (Phase-II)	CRF-MP-09-10-244	274.90		9.49	25.60	14.00	49.09	work in progress
225	Improvement of Jethra jod kalapipal magrakhedi chandbad road	CRF-MP-09-10-184	2889.45		644.05	200.00	0.00	844.05	work in progress
226	Agar Sarangpur Shadipura Jamanbaganj Mankamneswar Mohanbadoria Road	CRF-MP-09-10-209	1134.92		154.01	88.56	0.00	242.57	work in progress
227	Ghosla Maheedpur Gogapur Road	CRF-MP-09-10-196	3559.11		2073.46	594.42	204.48	2872.36	work in progress
228	Improvement & Upgradation of Nagda-Khachord- Ghinoda Road	CRF-MP-09-10-242	2162.73		529.64	100.00	64.00	693.64	work in progress
<b>TOTAL UJJAIN ZONE</b>			<b>13311.16</b>		<b>5404.08</b>	<b>1352.37</b>	<b>362.98</b>	<b>7119.43</b>	
229	Lahar to Seondha Road	CRF-MP-09-10-214	752.08		0.00	0.00	0.00	0.00	Tender under consideration
230	Anaras-Nihal Devi Via Timarpura-Vihshanwada Road	CRF-MP-09-10-201	2481.99		510.39	20.16	0.00	530.55	work in progress
231	Janjali-Maksudangarh Road	CRF-MP-09-10-206	4162.52		1153.39	275.00	147.14	1575.53	work in progress
232	Vijaypur Sabalgarh Road	CRF-MP-09-10-216	1233.55		0.00	0.00	0.00	0.00	work in progress
233	Construction of Badarwas to Ajrawara Road Via Sadbud, Kundai.	CRF-MP-09-10-243	966.58		254.59	26.07	10.00	290.66	work in progress
<b>TOTAL NORTH ZONE</b>			<b>9596.72</b>		<b>1918.37</b>	<b>321.23</b>	<b>157.14</b>	<b>2396.74</b>	
234	Gadasarai - Bajaag road	CRF-MP-09-10-193	1815.64		658.49	200.00	250.00	1108.49	work completed
235	Nagod - Uchehra Road	CRF-MP-09-10-185	2479.90		1362.66	658.67	0.00	2021.33	work in progress
236	Rampur - Amarpatan Road	CRF-MP-09-10-186	1556.48		578.86	546.46	112.00	1237.32	work in progress
237	Satna Semaria Road	CRF-MP-09-10-231	1598.94		814.31	450.00	150.00	1414.31	work in progress
238	Sidhi Kamarji Maouganj Road	CRF-MP-09-10-219	758.10		73.34	0.00	80.38	153.72	work in progress
<b>TOTAL REWA ZONE</b>			<b>8209.06</b>	<b>4576.00</b>	<b>3487.66</b>	<b>1855.13</b>	<b>592.38</b>	<b>5935.17</b>	
<b>TOTAL 2009-10</b>			<b>82687.17</b>	<b>4576.00</b>	<b>22245.27</b>	<b>8312.36</b>	<b>3734.62</b>	<b>34292.25</b>	
<b>2010-2011</b>									
239	Multai-Bordai-Chhindwara Border	CRF-MP-10-11-282	3762.47		0.00	0.00	0.00	0.00	-
240	Vidisha-Bairasiya Road	CRF-MP-10-11-307	1429.69		0.00	0.00	0.00	0.00	-
241	Satarna to Chakalda Road	CRF-MP-10-11-310	519.50		0.00	0.00	0.00	0.00	LOA Issued
242	Obedullaganj Rehati Road	CRF-MP-10-11-299	3132.59		0.00	0.00	300.00	300.00	work in progress
243	Sheore Narshingharh Road	CRF-MP-10-11-297	1214.10		0.00	0.00	0.00	0.00	LOA Issued
244	Itarsi to Chhipaner Road	CRF-MP-10-11-301	626.27		0.00	0.00	0.00	0.00	Work order Issued 21.09.11
245	Nadner to Bharkatch & Machvai to Jait Junction Road	CRF-MP-10-11-293	940.29		0.00	0.00	0.00	0.00	Tender due
<b>TOTAL CAPITAL ZONE</b>			<b>11624.91</b>		<b>0.00</b>	<b>0.00</b>	<b>300.00</b>	<b>300.00</b>	
246	Const. of Ankhawadi - Chhakhla Road	CRF-MP-10-11-253	1009.35		0.00	0.00	0.00	0.00	Tender submitted to Government
247	Const. of Mahuljhir to Fatehpur Distrist Border Road	CRF-MP-10-11-250	726.55		0.00	0.00	0.00	0.00	-
248	Const. of Delakhari-Anjandhana-Belkheri Road	CRF-MP-10-11-249	556.55		0.00	0.00	0.00	0.00	Tender due

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
249	Const. of Bhajipani - Jobandera Road	CRF-MP-10-11-260	341.56		0.00	0.00	0.00	0.00	Financial Bid under evaluation with CE
250	Const. of Rajarhipipla - Kondardawami - Belgaon - Bhuwari - Bhuli Road	CRF-MP-10-11-264	709.67		0.00	0.00	0.00	0.00	-
251	Const. of Bichhwa-Baggu - Devi - Ghadela - Bhimalgondi - Khadbeli Road	CRF-MP-10-11-262	798.55		0.00	0.00	0.00	0.00	-
252	Const. of Manegaon - Pipariya Gumani - Akalma -Khursipar- Khireti Road	CRF-MP-10-11-247	851.58		0.00	0.00	0.00	0.00	Work order Issued 08.07.11
253	Const. of Kunda - Haranbhata - Bhinjawada - Bilindha - Sukhari- District Border	CRF-MP-10-11-248	746.26		0.00	0.00	0.00	0.00	-
254	Damua (Near Thana) Brajpura - Hariyagarh - Mehandivar - Chhindikamat - Hanotiya including rupta over Kanhan River	CRF-MP-10-11-263	1270.65		0.00	0.00	0.00	0.00	-
255	Umarhar - Parasgaon - Nishanjanaji - Nawegaon Road.	CRF-MP-10-11-261	581.53		0.00	0.00	0.00	0.00	-
<b>256</b>	<b>Samarboh - Dokri - Karer - Jamuniya - Loharbatri - Navalgaon</b>	<b>CRF-MP-10-11-251</b>	<b>487.41</b>		<b>0.00</b>	<b>0.00</b>	<b>50.00</b>	<b>50.00</b>	Work order Issued 21.06.11
257	Ponari - Shikarpur- Murmari- Kukdachiman - Malhanwada Road	CRF-MP-10-11-252	559.62		0.00	0.00	0.00	0.00	-
258	Baskheda (Pench Bridge) to Khumbhani Road	CRF-MP-10-11-267	389.73		0.00	0.00	0.00	0.00	-
259	Noniyakarbal to Sabji Mandi Guraiya Road	CRF-MP-10-11-268	166.13		0.00	0.00	0.00	0.00	-
260	Partala - Ranikamath - Guraiyadhana - Chandangaon Road	CRF-MP-10-11-255	485.78		0.00	0.00	0.00	0.00	-
261	Chhindwara - Guraiya Road i/c Bridge & Culverts.	CRF-MP-10-11-258	786.32		0.00	0.00	0.00	0.00	-
262	Kunda - Bichhwa-hathani-hathoda-likhri-kapuradha	CRF-MP-10-11-266	461.31		0.00	0.00	0.00	0.00	-
263	Palakhed - Rajara - Kamthi to S.H. 26 B Road	CRF-MP-10-11-265	450.31		0.00	0.00	0.00	0.00	-
264	Bhandarkund - Karer - Sarangbehri - Jhiriyapindrai - Ubhegaon Road.	CRF-MP-10-11-257	617.63		0.00	0.00	0.00	0.00	-
265	Ghatamali - Junadhana -Damua - Dhamaniya - Markadhana - Khulsan - Baghbardhiya Road	CRF-MP-10-11-254	1557.07		0.00	0.00	0.00	0.00	LOA Issued
266	Mohgaon Kisan - Durgwada - Jambakiradi to Khumbkal Road	CRF-MP-10-11-256	467.33		0.00	0.00	0.00	0.00	-
267	Mangurali- Temi road (Near Siratha) inclding Temikala bridge	CRF-MP-10-11-259	258.84		0.00	0.00	0.00	0.00	-
268	Const. of Deeghawani - Navegaon - Sirgourikhurd - Mayawadi -Neotan Road	CRF-MP-10-11-269	523.38		0.00	0.00	0.00	0.00	-
269	Const. of Chhindwara - Seoni S.H. No. 26 to Kabadiya - Kusmeli - Khapa Road	CRF-MP-10-11-270	473.24		0.00	0.00	0.00	0.00	-
270	Const. of Richheda - Khamra Adku Road	CRF-MP-10-11-271	229.94		0.00	0.00	0.00	0.00	Work order Issued 08.07.11

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
271	Chikatbarri- Rajjamun- Dhau	CRF-MP-10-11-272	633.01	28158.00	0.00	0.00	0.00	0.00	-
272	Const. of Jhotkala - Girjamai - Muttor - Bilawarkalan Road	CRF-MP-10-11-273	802.69		0.00	0.00	0.00	0.00	-
273	Gadarwara-Barabada-Jamgaon-Chawalpani-Chhindwara Road	CRF-MP-10-11-291	1466.03		0.00	0.00	0.00	0.00	-
274	Ugli-Nagarwada (bridge completed only approaches to be done)	CRF-MP-10-11-300	288.71		0.00	0.18	0.00	0.18	Work order Issued 09.08.11
<b>TOTAL CENTRAL ZONE</b>			<b>18696.73</b>		<b>0.00</b>	<b>0.18</b>	<b>50.00</b>	<b>50.18</b>	-
275	Construction of High level bridge(12 spans of 8m) on Ghatamli river (Between Titra Dungariya and Buddi villages)	CRF-MP-10-11-285	243.51		0.00	0.00	0.00	0.00	Work order Issued 03.06.11
276	Constt. of Bridge at Kala Shaiyad Nala in Taraganj Samshanghat Road	CRF-MP-10-11-314	51.86		0.00	0.00	0.00	0.00	Tender due
277	Construction of High Level Box Culvert across Asan River on Sangoli-Harichha Road in km. 3/2	CRF-MP-10-11-312	232.82		0.00	0.00	0.00	0.00	Work order Issued 12.08.11
278	High level submersible rapta across Dudhi river l/c approaches between Khapasani (Chhindwara District) and Ganeshgunj (Narsinghpur District)	CRF-MP-10-11-311	609.27		0.00	0.00	0.00	0.00	-
279	Constt. of High Submersible Bridge at across Tamus River on Bhida Jhalwar Ghat Road at km 2/8-10 (CRF)	CRF-MP-10-11-288	292.62		0.00	0.00	0.00	0.00	Work order Issued 08.08.11
280	Constt. of High level Bridge across Karari River in km 27/10 on Nagod Uchera Road (CRF)	CRF-MP-10-11-302	178.77		0.00	0.00	0.00	0.00	-
281	Constt. of Box Type Bridge across Nandaha River in km 16/10 on Nagod Uchehara Road (CRF)	CRF-MP-10-11-294	184.11		0.00	0.00	0.00	0.00	-
282	Construction of High Level Bridge and Approach Road with protection across Kuno River of Chharch-Kharwaya-Indurkhi Road in km. 12/2	CRF-MP-10-11-313	580.94		0.00	0.00	0.00	0.00	-
<b>TOTAL BRIDGE ZONE</b>			<b>2373.90</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	-	
283	Ambapani-Singun-salifata	CRF-MP-10-11-281	699.41	0.00	0.00	0.00	0.00	-	
284	Aseer-Chandni-Neapanagar Road	CRF-MP-10-11-308	293.66	0.00	0.00	0.00	0.00	Financial Bid opening stayed by the Court	
285	Constt. of approach Road to Auto Testing Centerat Pithampur Industrial Area (NATRIF)	CRF-MP-10-11-306	338.99	0.00	0.00	19.30	19.30	Work order Issued 24.05.11	
<b>TOTAL INDORE ZONE</b>			<b>1332.06</b>	<b>0.00</b>	<b>0.00</b>	<b>19.30</b>	<b>19.30</b>	-	
286	Const. of Teen Gulli to Mohan Takiz Road	CRF-MP-10-11-286	629.58	0.00	0.00	0.00	0.00	-	
287	Shemariya-Mahendra-Raipura Road	CRF-MP-10-11-309	3043.88	0.00	0.00	0.00	0.00	LOA Issued	
288	Jatara-Lethoura-Jebra Road	CRF-MP-10-11-305	2088.82	1.20	0.00	80.00	81.20	Work order Issued 07.07.11	

22	Name of Project	Job No.	Amount of Central assistant approved for the work	Progressive total of Funds released up to end of the previous financial year	Total Expenditure incurred against the work up to the end of previous financial year	Expenditure from 1st April of the year under Report to the end of the previous month/Quarter	Expenditure during the month to which the return relates Quarter ending 09/2011	Total of columns 6,7 & 8	Remark (if any)
1	2	3	4	5	6	7	8	9	10
<b>TOTAL SAGAR ZONE</b>			<b>5762.28</b>		<b>1.20</b>	<b>0.00</b>	<b>80.00</b>	<b>81.20</b>	
289	Nagmaharaj Phata to Sugrakhedi, Borara to Mirzapur, Bherukhakra.	CRF-MP-10-11-284	792.85		0.00	0.00	0.00	0.00	-
290	Budangaon to Nanagharkhedi, Nausarabad to Manoranjan Dhaba Bhopal Road	CRF-MP-10-11-290	866.40		0.00	0.00	0.00	0.00	-
291	Dewas By pass – Vijaynagar- Mandi Road	CRF-MP-10-11-292	3443.56		0.00	0.00	0.00	0.00	-
292	Bag (Devgarh) to Jaleriya	CRF-MP-10-11-287	1219.80		0.00	0.00	0.00	0.00	-
293	Bardiyason Railway Gate to Palsawad-Lalupur-Hanoti—Jhonkar-Jalalpur-Agra-Bombay Road	CRF-MP-10-11-296	1495.65		0.00	0.00	0.00	0.00	-
294	Birgod Road to Tanda-Pindoniya-Goyalbardi-Dourapur-Sultanpura Road	CRF-MP-10-11-298	1209.84		0.00	0.00	0.00	0.00	Tender submitted to Government
<b>TOTAL UJJAIN ZONE</b>			<b>9028.10</b>		<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
295	Arron-Rani Ghati Road	CRF-MP-10-11-303	1032.29		1.35	0.00	0.00	1.35	Tender submitted to Government
296	Ashok Nagar-Vidisha Marg to Bhadon-Rajpur-Chippon Road	CRF-MP-10-11-280	2151.73		0.00	0.00	0.00	0.00	Tender submitted to Government
297	Lahar-Dadrova-Chitora –Gwalior Road	CRF-MP-10-11-283	741.98		0.49	0.00	0.00	0.49	Financial Bid under evaluation with E-in-C
<b>TOTAL NORTH ZONE</b>			<b>3926.00</b>		<b>1.84</b>	<b>0.00</b>	<b>0.00</b>	<b>1.84</b>	
298	Dureha kapri-Amkui-kota-Bamurahiya-Maadtola-Badhav-Ganvariya-Umari-Pavaiya-Asmile-Dharpura Road	CRF-MP-10-11-295	4327.04		0.00	0.00	0.00	0.00	Tender Approved
299	Pekori-Khadoori-Khadera-Itama-Bandhi-Masnaha-Umarhat Road	CRF-MP-10-11-289	883.97		0.00	0.00	0.00	0.00	Tender due
300	Const. of Chaura Ghat on Hanumana Sonauri Road.	CRF-MP-10-11-315	459.74		0.00	0.00	0.00	0.00	Tender Approved
<b>TOTAL REWA ZONE</b>			<b>5670.75</b>	<b>28158.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
<b>TOTAL 2010-11</b>			<b>58414.73</b>	<b>28158.00</b>	<b>3.04</b>	<b>0.18</b>	<b>449.30</b>	<b>452.52</b>	
<b>YEAR 2011-12</b>			<b>0.00</b>	<b>94.03</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	
<b>Grand Total</b>			<b>223531.31</b>	<b>98232.00</b>	<b>98080.46</b>	<b>9693.33</b>	<b>4466.44</b>	<b>112240.23</b>	

**Engineer in Chief  
P.W.D. Bhopal (M.P.)**