

### PROGRESS REPORT OF E&/ISCS WORKS

S.No.	Name of Zone	Name of District	Name of Work	TOTAL LENGTH SANCTIONED (In Kms)	SANCTIONED AMOUNT (In Rs. Lakhs)	Date of Sanction	TOTAL EXP UP TO 03/10 (In Rs. Lakhs)	TOTAL EXP UP TO 06/10 (In Rs. Lakhs)	Extend of Fund Provided by Ministry	GOI Share (In Rs. Lakhs)	REMARKS
1	2	3	4	5	6	7	8	9	10	11	12
<b>a) Works of Inter State Connectivity</b>											
1	Ujjain	Neemuch	Neemuch to Gandhi Sagar Road	29.00	698.00	21.07.04	764.03	764.03	100%	764.03	Work Completed
2	Sagar	Tikamgarh	Tikamgarh-Lalitpur Road	15.60	381.18	06.02.04	366.12	366.12	100%	366.12	Work Completed
3	Central	Chhindwara	Widening and strengthening of Seoni-Kheiripeka-Langa road	8.00	206.54	10.09.07	136.56	146.50	100%	146.50	Work in Progress
4	Central	Chhindwara	Improvement and Widening of Pandurana Wardha river Road	11.20	548.97	27.09.07	546.39	546.39	100%	546.39	Work Completed
5	Central	Chhindwara	Improvement and Widening of Badchicholi-Sawargaon road	2.60	124.72	10.09.07	48.44	86.11	100%	86.11	Work in Progress
6	Ujjain	Neemuch	Const. Of Bhaisodgarh-Singoli-Makrandganj road	21.60	1149.71	18.03.08	1253.90	1253.90	100%	1253.90	work completed
7	North	Guna	Bhora-Kohan-Hamirpur Road	28.00	1366.00	01.12.08	604.68	851.81	100%	851.81	Work in Progress
8	Capital	Betul	Multai-Pattan-Varud Road	26.40	2438.10	29.10.09	0.00	0.00	100%	0.00	Work in Progress
9	North	Guna	Bhounra-Meenapura-Bamori-Bishanwada Road & Bishanwada ti Mahodra Rajasthan Border	25.60	1028.49	11.12.09	2.33	2.33	100%	2.33	Tender under process
10	Central	Chhindwara	Improvement of Bangaon-Umarikalan Maharastra Border	8.30	705.17	31.03.10	0.00	0.00	100%	0.00	Tender under process
11	Central	Chhindwara	Improvement of Bairagarh-Bhilapar Maharastra Border	2.60	297.06	31.03.10	0.00	0.00	100%	0.00	Tender under process
<b>Total</b>				<b>178.90</b>	<b>8943.94</b>		<b>3722.45</b>	<b>4017.19</b>		<b>4017.19</b>	

S.No.	Name of Zone	Name of District	Name of Work	TOTAL LENGTH SANCTIONED (In Kms)	SANCTIONED AMOUNT (In Rs. Lakhs)	Date of Sanction	TOTAL EXP UP TO 03/10 (In Rs. Lakhs)	TOTAL EXP UP TO 06/10 (In Rs. Lakhs)	Extend of Fund Provided by Ministry	GOI Share (In Rs. Lakhs)	REMARKS
<b>b) Works of Economic Importance</b>											
1	Central	Balaghat	Behar Saltekari Gandai Marg Km 26 to 45 =20 Kms	20.00	342.89	06.02.04	342.88	342.88	50%	171.44	Work Completed
2	North	Shivpuri	Road in around Shivpuri town	30.40	593.30	31.03.05	466.78	466.78	50%	233.39	Work Completed
3	North	Guna	Upgradation of Road in Guna town	8.92	484.33	07.09.07	529.65	529.65	50%	264.83	Work Completed
4	Ujjain	Shajapur	Const. Of Dugzeerapur Road in Shajapur Distt	12.40	483.93	15.11.06	538.51	538.51	50%	269.26	Work in Progress
<b>Total</b>				<b>71.72</b>	<b>1904.45</b>		<b>1877.82</b>	<b>1877.82</b>		<b>938.91</b>	
<b>Grand Total</b>				<b>250.62</b>	<b>10848.39</b>		<b>5600.27</b>	<b>5895.01</b>		<b>4956.10</b>	

**Engineer-in-Chief  
M.P.P.W.D. Bhopal**