

PROGRESS REPORT OF ON GOING L.W.E. WORKS

S. No.	Name of Zone	Name of District	Name of work	Total Sanctioned Length (in km.)	Sanctioned Amount (in lakh)	Date of Sanction	Name of Contractor	Date of Work Order	Date of Completion as per Agreement	Work Awarded for Rs. In Lacs	Physical Progress			Financial Progress			Target Date of Completion	Remark
											UP TO 03/11 BT	During 2011-12 BT	UP TO 09/2011	UP TO 03/11	During 2011-12	UP TO 09/2011		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Left Wing Extremism																		
YEAR 2009-10																		
1	Capital	Balaghat	Baihar Paraswada Laamta Road(MDR)	46.00	3179.08	27.10.09	M/s Ramky Infrastructure Ltd. Hydrabad.	15.02.10	14.12.11	2971.72	1.60	0.40	E/W =31.00 GSB= 31.00 WMM=31.00(R) WMM=18.50 (L) CC =2.00 Culverts = 48 Nos.	658.34	262.81	921.15	31.03.12	Work in Progress
2	Capital	Balaghat	Gadi Motinala Road(MDR)	20.70	2158.32	27.10.09	M/s Arcon Infrastructure & Cosntruction Ltd. Chhindwara.	01.02.10	31.07.11	1618.33	0.40	5.80	EarthWork =20.70 G.S.B. = 18.50 W.M.M.= 6.20 B.T = 6.20 C.D. = 39 Nos	412.74	222.82	635.56	31.12.11	Work in Progress
3	Capital	Balaghat	Baihar Saletkari Gandai Road (MDR)	13.20	1271.79	11.11.09	M/s Rai Singh & Company Premnagar, Balaghat.	19.03.10	18.09.12	963.48	10.00	1.90	EarthWork = 13.20 G.S.B = 13.20 W.M.M. = 9.90 C.C. = 2.00 KM BT = 9.90 C.D. = 15 Nos	706.09	228.30	934.39	31.10.11	Work in Progress
4	Capital	Balaghat	Baihar Topla Supkhar Chilpi SH-26	46.00	3406.49	23.03.10	M/s Sarman India Road Maker Pvt. Ltd. Bhopal	21.02.11	20.08.12	2674.34	0.00	0.00	CD Work in Progress	401.15	0.00	401.15	20.08.12	Work in Progress
YEAR 2010-11																		
5	Capital	Balaghat	Construction of Lanji to Saletkri Road (59.20 km.) and Lanji to Durg Road (34.00 km.)	93.20	7784.03	08.11.10	-	-	-	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-	Tender Stage
6	Capital	Balaghat	Construction of Parsatola-Jatta-Mohgaon Road	17.85	1816.19	29.10.10	M/s Rai Singh & Company Premnagar, Balaghat.	22.07.11	21.10.13	1427.77	0.00	0.00	0.00	0.00	0.00	0.00	21.01.13	Agreement executed on 22.07.11
Total				236.95	19615.90					9655.64			-	2178.32	713.93	2892.25	-	