

PROGRESS REPORT OF ACA WORKS (June 2009)

S.No.	Name of Zone	Name of District	Name of Work	TOTAL LENGTH SANCTIONED (In Kms)	SANCTIONED AMOUNT (In Rs. Lakh)	Date of Sanction	Exp. up to 3/09 (In Rs. Lakh)	Exp. up to 06/09 (In Rs. Lakh)	REMARKS
1	2	3	4	5	6	7	8	9	10
1	Capital	Vidisha	Pamaria to Kalu aam kheda Road	19.00	430.00	18/05/2006	449.31	449.31	Work Complete
2	Capital	Vidisha	Ahmadpur to Tharr Avela Palki Road	17.10	386.00	18/05/2006	452.07	452.07	Work Complete
3	Capital	Vidisha	Hyderganj to Begamganj Road	22.00	559.00	18/05/2006	280.40	292.57	Work in Progress
4	Capital	Vidisha	Lateri to Mudla Nzirabad Road	23.80	499.56	18/05/2006	681.68	681.69	Work Complete
5	Sagar	Chhatarpur	Jnahsi Satna NH to Bamitha Junc. To Khajuraho	12.00	660.00	12/06/2006	750.59	750.59	Work Complete
6	Sagar	Damoh	Damoh to Kundalpur upt ot jain area	28.60	500.00	03/06/2006	500.00	500.00	Work Complete
7	Centarl	Balaghat	Behargarhi Road to Birwa Air Strip	28.30	500.40	11/07/2006	472.39	491.89	Work in Progress
8	Centarl	Jabalpur	Improvement of Road in Bhedaghat	11.73	134.00	23/06/2006	136.51	136.51	Work Complete
9	North	Datia	Gwakior Datia NH to Lala ke Jaal Road	2.00	50.00	24/07/2006	47.88	47.88	Work Complete
10	North	Shivpuri	Chanderi to NH Shivpuri Jhansi upto Karera	37.60	500.00	04/07/2006	502.45	502.45	Work Complete
11	West	Khandwa	On Indore Khandwa Mortakka to Omkareswar Road	11.20	488.00	03/06/2006	469.31	469.31	Work in Progress
12	West	Mandleshwar	Maheshwar SH to Maheshwar Ghat Holkarghat and upto Satdhara Road	5.60	198.00	03/07/2006	183.00	183.00	Work Complete
Total				218.93	4904.96		4925.59	4957.27	