

PROGRESS REPORT OF LWE WORKS (AS ON 31-03-2010)

S.No.	NAME OF ZONE	NAME OF DISTRICT	Name of work	TOTAL LENGTH SANCTIONED (IN Kms)	SANCTIONED AMOUNT (In Lakhs)	ROAD CATEGORY	DATE OF SANCTION	TOTAL EXP UP TO 03/09 (In Rs Lakhs)	TOTAL EXP UP TO Upto 03/10 (In Rs Lakhs)	Year 09-10 EXP Upto Date	Remark
1	2	3	4	5	6	7	8	9	10	11	12
1	CAPITAL	BALAGHAT	Baihar Paraswada Laanta Road(MDR)	46.00	3179.08	MDR	27.10.09	0.00	170.36	170.36	Work in Progress
2	CAPITAL	BALAGHAT	Gadi Motinala Road(MDR)	20.70	2158.32	MDR	27.10.09	0.00	138.06	138.06	Work in Progress
3	CAPITAL	BALAGHAT	Baihar Salettekari Gandai Road (MDR)	13.20	1271.79	MDR	11.11.09	0.00	90.7	90.7	Work in Progress
4	CAPITAL	BALAGHAT	Baihar Topla Supkhar Chilpi SH-26	46.00	3406.49	MDR	23.03.10	0.00	0.00	0.00	Tender under process
TOTAL				125.90	10015.68			0.00	399.12	399.12	